

CONSTRUCTION PROJECT STATUS REPORT

(based on estimate cut-off 6/14/2020)

Jacksonville Construction:

- 1. SR 23 (FIRST COAST EXPRESSWAY) NEW ROAD CONSTRUCTION FROM SR 21 (DUVAL COUNTY) TO NORTH OF ARGYLE FOREST BLVD (CLAY COUNTY); SR 21 RECONSTRUCTION FROM ALLIE MURRAY RD TO 800FT SOUTH OF BRANAN FIELD (DESIGN BUILD)**
E2Q20/FIN 430565-1-52-01; 430565-2-52-01; 430565-2-56-01; 208211-9-52-01 FHWA: N/A
DB Team: Dragados/TY Lin CEI: PB FDOT: Olivella/Humphries
\$85.30 Million/963 days NTP: 12/09/13 Time Began: 12/09/13
Project is 92% paid with 207% time utilized. 1035 days LD's @ \$11,107/day = 11,495,745. Work Items: Offer of Final Payment 6/6/2019
Final Accepted: 5/29/19.
- 2. SR 9A (I-295) MANAGED LANES FROM BUCKMAN BRIDGE TO I-95 (DESIGN BUILD)**
E2S01/FIN 213345-7-52-01 FHWA: 2955 310 I PODI/State Administered County: Duval
DB Team: Dragados/TY Lin CEI: GAI FDOT: Lahey/Lent
\$90.23 Million/1291 days NTP: 7/25/14 Time Began: 7/25/14
Project is 99% paid with 143% time utilized. 560 days of LD's @ \$11,312/day = \$ 6,334,720.00 Work Items: N/A
Final Accepted: 8/16/19.
- 3. SR 9 (I-95) LANDSCAPING @ GEORGIA STATE LINE (MAINTENANCE)**
E2U44/FIN 435474-1-52-01 FHWA: N/A
Contractor: Gainesville Landscape Designer: BDA CEI: TEG FDOT: Roy/Mendez-Torres
\$1.27 Million/1243 days NTP: 8/4/16 Time Began: 8/23/16
Project is 99% paid with 100% time utilized.
Work Items: N/A
Projected Completion: Establishment Period thru 1/20
Final acceptance 1/17/20
- 4. SR 9 (I-95)/SR 9A (I-295) NORTH INTERCHANGE OPERATIONAL IMPROVEMENTS (DESIGN BUILD)**
E2U46/FIN 213323-1-52-01; 213323-1-56-01 FHWA: 0955 313 I Assumed/State Administered County: Duval
DB Team: Archer Western/RS&H CEI: FIGG FDOT: Benton/Lent
\$178.42 Million/1892 days NTP: 7/22/16 Time Began: 7/22/16
Project is 63% paid with 75% time utilized.
Work Items: MSE walls; embankment; surcharging soils for box culvert construction near the I-295 EB to I-95 SB ramp; widening I-295 between US17 and Pulaski Rd; driving piles for Cole Rd bridge over I-95 and I-295 EB bridge over the EB collector-distributor to I-95 NB ramp; temporary soldier pile and lagging wall installation at Cole Rd.
Projected completion: Fall 2021
- 5. SR228 HART EXPRESSWAY LANDSCAPING (MAINTENANCE)**
E2U56/FIN 428756-1-52-01 FHWA: N/A
Contractor: Lafleur Nurseries Designer: CHW CEI: Consor: Roy/Mendez-Torres
\$880 Thousand/830 days NTP: 4/22/20 Time Began: 5/13/20
Project is 0% paid with 20% time utilized
Work Items: N/A
Projected Completion: Establishment period thru 9/21/22
- 6. SR 202 LANDSCAPING @ SOUTHSIDE BLVD. (MAINTENANCE)**
E2U60/FIN 431976-1-52-01 FHWA: N/A
Contractor: Frankie Valdez Co. Inc. Designer: POND & CO. Group CEI: TEG FDOT: Roy/Mendez-Torres
\$887 Thousand/922 days NTP: 12/21/16 Time Began: 1/3/17
Project is 100% Paid with 100% time utilized.
Work Items: N/A
Final Accepted: Revised Establishment period thru 10/19 has been completed.

- 7. SR 9A (I-295) LANDSCAPING @ ALTA DR. (MAINTENANCE)**
E2V44/FIN 435267-1-52-01 FHWA: N/A County: Duval
 Contractor: Florida Green Keepers Designer: Wantman CEI: Consor FDOT: Roy/Méndez-Torres
 \$452K/823 days NTP: 5/26/17 Time Began: 6/10/17
 Project is 100% paid with 100% time utilized.
 Work Items: N/A.
Final Accepted: 10/3/2019.
- 8. SR 9 (I-95) OPERATIONAL IMPROVEMENTS AT SR 8 (I-10) INTERCHANGE (DESIGN BUILD)**
E2V58/FIN 433036-1-52-01 FHWA: 0955 314 I Assumed/State Administered County: Duval
 DB Team: Archer Western/GAI CEI: Eisman Russo FDOT: Kirts/Perry
 \$121.73 Million/1417 days NTP: 2/28/17 Time Began: 2/28/17
 Project is 83% paid with 85% time utilized.
 Work Items: Design phase; bridge joint replacement Fuller Warren; setting girders and pouring concrete deck for shared use path bridge; setting girders for the I-95 Northbound flyover ramp to I-10 Westbound; placing concrete pavement at Stockton Street off-ramp; miscellaneous drilled shafts for sign structures.
 Projected completion: Fall 2020.
- 9. SR 116 (WONDERWOOD) BRIDGE REPAIR/REHABILITATION OVER ICWW BRIDGE #720677**
E2V62/FIN 437429-1-52-01 FHWA: N/A County: Duval
 Contractor: M&J Construction Designer: Parsons Brinkerhoff CEI: Parsons Transportation FDOT: Butler/Cash
 \$5.63 Million/1062 days NTP: 6/23/17 Time Began: 9/21/17
 Project is 77% paid with 94% time utilized.
 Work Items: Formwork and concrete placement for anchor, splice, and pier diaphragms; install duct supports, post-tensioning duct installation; stress PT Bars.
 Projected completion: Summer 2020.
Unpaid Bill issue (resolved) and Retainage withheld this period.
- 10. SR 9 (I-95) WELCOME CENTER LANDSCAPING (MAINTENANCE)**
E2V89/FIN 435470-1-52-01 FHWA: N/A
 Contractor: Oasis Landscape Designer: BDA CEI: TEG FDOT: Roy/Mendez-Torres
 \$927 Thousand/1082 days NTP: 3/17/17 Time Began: 3/31/17 Project is 99% paid with 100% time utilized
 Work Items: N/A
Projected Completion: Establishment period thru 03/20.
- 11. SR 243 ADD LANES/RECONSTRUCTION (JIA N ACCESS) FROM NEW PECAN PARK RD TO PECAN PARK RD/I-95 INTERCHANGE**
E2W31/FIN 433730-1-52-01 FHWA: N/A County: Duval.
 Contractor: Petticoat-Schmitt Civil Designer: Connelly-Wicker CEI: RS&H FDOT: Gurganious/Lent.
 \$17.43 Million/671 days NTP: 5/15/17 Time Began: 7/10/17
 Project is 97% paid with 133% time utilized. 220 days LDs @ \$4,698/day = \$1,033,560
 Work Items: N/A
Final Accepted: 12/17/2019.
- 12. INSTALL SIGNS AND PVT MARKINGS ON D2 INTERCHANGE OFF RAMPS PUSHBUTTON**
E2W56-R1/FIN 437379-2-52-01 FHWA: N/A County: Duval.
 Contractor: James D. Hinson Electrical Designer: Connelly Wicker CEI: IH FDOT: Aldrich/Lent
 \$2.00 Million/1095 days NTP: 10/19/17 Time Began: 11/4/17
 Project is 57% paid with 85% time utilized.
 Work Items: TWO #1 Sign work; pavement markings. TWO #2 drilled shaft; sign foundations; pole foundations.
 Projected completion: Summer 2020.

- 13. SR 9A (I-295) MISCELLANEOUS STRUCTURE (CRASH WALL) @ CSX RR BRIDGE #720410/720411**
E2W89/FIN 213259-6-52-01 FHWA: N/A County: Duval.
Contractor: M & J Construction Designer: Tran Systems CEI: IH FDOT: Butler/Cash.
\$858K/240 days NTP: 3/8/18 Time Began: 8/6/18 (Delayed start 61 days by WO #1).
Project is 11% paid with 34% time utilized. Contract terminated on 10/26/18 at 82 of 240 days.
Work Items: N/A. OFP sent 9/19/19.
Projected Terminated: 10/26/2018.
- 14. SR 21 (BLANDING BLVD) TRAFFIC SIGNAL UPDATE FROM COLLINS ROAD TO PARK STREET**
E2X06/FIN 430760-1-52-01 FHWA: N/A County: Duval
Contractor: Conti Corporation Designer: Comprehensive Engineering CEI: IH FDOT: Patterson/Lahey
\$3.06 Million/472 days NTP: 6/20/18 Time Began: 8/19/18
Project is 99% paid with 112% time utilized. 58 days LD's @ \$2,712/day = \$157,296.
Work Items: N/A.
Final Accepted 2/14/20.
- 15. SR 211 (ST. JOHNS AVENUE) CATHODIC PROTECTION @ FISHWEIR CREEK BRIDGE NO. 720006**
E2X63/FIN 433912-1-52-01 FHWA: N/A County: Duval
Contractor: Sieg & Ambachtsheer Designer: Infrastructure Engineers CEI: GPI FDOT: Kirts/Perry
\$1.15 Million/342 days NTP: 11/16/18 Time Began: 2/14/19 Project is 94% paid and 100% time utilized.
Work Items: N/A. Offer of final payment accepted by Contractor 3/26/20.
Final Accepted: 1/21/2020, paid off 04/20/20
- 16. SR-139 (KINGS RD) TRAFFIC SIGNALIZATION UPDATE FROM CLEVELAND ST TO DIVISION ST**
E2X64/FIN 209642-5-52-01 FHWA: N/A County: Duval.
Contractor: James D. Hinson Electrical Contracting Designer STV CEI: Parsons Transportation FDOT:
Lansdale/Lent.
\$2.99 Million/479 days NTP: 11/20/18 Time Began: 5/13/19.
Project is 88% paid with 83% time utilized.
Work Items: Underground conduit; fiber optic; signal cabinets wiring; ITS; loops; illuminated street signs.
Projected completion: Fall 2020
- 17. SR 13 (SAN JOSE BLVD) TRAFFIC SIGNAL UPDATES FROM JULINGTON CREEK RD TO MANDARIN RD**
E2X65/FIN 432396-1-52-01 FHWA: N/A County: Duval.
Contractor: Florida Safety Contractors Designer: Kimley-Horn CEI: IH FDOT: Wortner/Benton
\$2.68 Million/359 days NTP: 2/27/19 Time Began: 6/27/19
Project is 46% paid with 98% time utilized.
Work Items: Drilled shafts; conduit; pull boxes.
Projected completion: Summer 2021
- 18. CR 217 YELLOW WATER RD BRIDGE 720846 OVER I-10 REPLACEMENT**
E2X66/FIN 437274-1-52-01 FHWA: Non-Participating / State Administered County: Duval.
Contractor: Continental Heavy Civil Corp. Designer: Connelly/Wicker CEI: HNTB FDOT: Gurganious/Perry.
\$7.94 Million/506 days NTP: 12/16/19 Time Began: 02/10/20
Project is 24% paid with 25% time utilized.
Work Items: Special detour; Sheet pile; bridge pile driving; surcharge embankment and monitoring.
Projected completion: Summer 2021.
- 19. SR 134 LANDSCAPING AT I-295 (SR 9A) INTERCHANGE (MAINTENANCE)**
E2X71/FIN 435268-2-52-01 FHWA: N/A County: Duval
Contractor: Florida Green Keepers Designer: Wantman Group CEI: Consor FDOT: Roy/Mendez-Torres
\$146K/811 days NTP: 8/20/18 Time Began: 9/29/18 Project is 93% paid with 100% time utilized.
Work Items: N/A.
Projected completion: Establishment Period thru 12/20.

- 20. SR 8 (I-10) LANDSCAPING AT HAMMOND BLVD INTERCHANGE (MAINTENANCE)**
E2X72/FIN 437696-1-52-01 FHWA: N/A County: Duval
 Contractor: Oasis Landscape Services Designer: AECOM CEI: Consor FDOT: Roy/Mendez-Torres
 \$835K/920 days NTP: 7/11/18 Time Began: 7/12/18
 Project is 92% paid with 100% time utilized.
 Work Items: N/A.
 Projected completion: Establishment Period thru 1/21.
- 21. I-95 OVERLAND BRIDGE LANDSCAPING (MAINTENANCE)**
E2X73/FIN 437697-1-52-01 FHWA: N/A County: Duval
 Contractor: Midwestern Construction Designer: AECOM CEI: Consor FDOT: Roy/ Méndez-Torres
 \$2.21 Million/910 days Awarded: 6/3/19 NTP: 7/2/19
 Time Began: 8/31/19 Project is 70% paid with 100% time utilized.
 Work Items: MOT; irrigation; Planting Projected completion: Spring 2020.
Allowable contract time expired 3/28/20
- 22. SR 212 BEACH BLVD LANDSCAPING (MAINTENANCE)**
E2Y13/FIN 439503-1-52-01 FHWA: N/A County: Duval
 Contractor: Oasis Landscape Designer: CHW CEI: Consor FDOT: Roy/Méndez-Torres
 \$827K/882 days NTP: 5/29/19 Time Began: 6/17/19
 Project is 83% paid with 100% time utilized.
 Work Items: N/A.
 Projected completion: Establishment Period thru 10/21.
- 23. SR 152 (I-95) BAYMEADOWS RD. INTERCHANGE LANDSCAPING (MAINTENANCE)**
E2Y14/FIN 435931-1-52-01 FHWA: N/A County: Duval
 Contractor: Oasis Landscape Services, Inc. Designer: CHW Inc Eng. CEI: Consor FDOT: Roy/Mendez-Torres
 \$567 Thousand/850 days NTP: 6/27/19 Time Began: 7/28/19
 Project is 83% paid with 100% time utilized.
 Work Items: N/A.
 Projected Completion: Establishment Period thru 10/21
- 24. SR 9A/I295 INTERCHANGE LANDSCAPING AT HECKSCHER DRIVE (MAINTENANCE)**
E2Y17/FIN 431974-1-52-01 FHWA: N/A County: Duval
 Contractor: Frankie Valdez Co. Designer: CHW Inc Eng. CEI: Consor FDOT: Roy/Mendez-Torres
 \$839K/156 days NTP: 4/25/19 Time Began: 6/21/19
 Project is 81% paid with 100% time utilized.
 Work Items: N/A
 Projected completion: Establishment Period thru 1/21
- 25. SR 10 (BEAVER ST.) RESURFACING @ TYLER ST. TO EAVERSON ST.**
E2Y27/FIN 439346-1-52-01; 439346-2-52-01 FHWA: N/A County: Duval
 Contractor: Maer Homes Designer: STV, Inc. CEI: Adaptive Consulting FDOT: Lahey/Lent
 \$2.26 Million/425 days NTP: 7/23/19 Time Began: 8/8/19
 Project is 49% paid with 73% time utilized.
 Work Items: Drainage, utility adjustments, widening
 Projected completion: Fall 2020.
- 26. SR-115 AT TROUT RIVER BRIDGE NO. 720033 – BRIDGE REHAB**
E2Y24/FIN 4374371-1-52-01 FHWA: N/A County: Duval
 Contractor: Engineer Control Systems Designer: STV CEI: Parsons FDOT: Méndez-Torres/Perry
 \$1.28 Million/150 days NTP: TBD Time Begins: TBD
 Project is 0% paid with 0% time utilized.
 Work Items: N/A
 Projected completion: Spring 2021.

- 27. SR 8 (I-10) WIDENING OPERATIONAL IMPROVEMENTS FROM WEST OF I-295 TO I-95 (DESIGN BUILD)**
E2Y63/FIN 439100-1-52-01; 439100-1-56-01 FHWA: D217-128-B Assumed/State Administered County: Duval
DB Contractor: Superior Designer: Wantman Group, Inc. CEI: H.W.Lochner FDOT: Butler/Cash
\$176.40 Million/1517 days NTP 12-12-19 Time Began: 12-12-19
Project is 11% paid with 12% time utilized
Work Items: Segment 1 Roadway; Signalization; Lighting; Structures and ITS design (I-295 to Luna St.); Segment 2 Roadway; Signalization; Lighting; Structures and ITS design (Luna St. to I-95); SUE investigation along I-10; 60% plan submittal for Segment 2 ITS.
Projected completion: Winter 2024.
- 28. SR-9A/I-295 AT DAMES POINT BRIDGE, BRIDGE LIGHTING**
E2Y76/FIN 209722-5-52-01 FHWA: N/A; County: Duval
Contractor: James D. Hinson Electrical Designer: Fred Wilson & Assoc. CEI: GPI FDOT: Butler/Cash
\$4.40 Million/400 days; Awarded: 5/8/20 Time Begins: N/A
Project is 0% paid with 0% time utilized. (No estimate for June cutoff)
Work Items: N/A
Projected completion: Winter 2022
- 29. SR 15 (US 1) @ RATLIFF RD TRAFFIC SIGNAL UPDATE**
E2Y77/FIN 436066-1-52-01 FHWA: N/A County: Nassau
Contractor: Traffic Control Devices Designer: England-Thims & Miller CEI: Hill International FDOT: Patterson/Lahey
\$410K/96 days NTP: 9/17/19 Time Began: 1/6/20
Project is 95% paid with 98% time utilized.
Work Items: N/A. Offer of final payment accepted by Contractor 5/27/20.
Final Accepted 4/10/20.
- 30. SR 109 (UNIVERSITY BLVD) TRAFFIC SIGNAL UPDATE FROM SR13 TO CESERY BLVD**
E2Y79/FIN 209683-1-52-01 FHWA: N/A County: Duval
Contractor: Traffic Control Devices Designer: Waitz and Moye CEI: Hill International FDOT: Lahey/Perry
\$4.03 Million/254 days NTP: 1/14/20 Time Begins: 4/27/20 Project is 25% paid with 19% time utilized.
Work Items: ITS; strain poles; span wires; traffic signal conduit
Projected completion: Winter 2021.
- 31. SR9A(I-295 EAST BELT) & SR 202 VARIOUS BRIDGE PAINTING BRIDGE NO. 720535/720544/720564/720565/720566**
E2Y81/FIN 431979-1-52-01 FHWA: N/A County: Duval.
Contractor: Elite Industrial Painting Designer: Consor Eng. CEI: GPI FDOT: Butler/Cash
\$2.42 Million/374 days NTP: 12/26/19 Time Began: 3-25-20
Project is 19% paid with 22% time utilized
Work Items: Abrasive blasting/ zinc primer; QC and touch up repairs northbound bridge (Bridge #720564); intermediate coat for the southbound bridge (Bridge #720565).
Projected completion: Spring 2021.
- 32. SR 5 (PHILIPS HWY) INTERSECTION IMPROVEMENTS AT REBA AVE**
E2Y83/FIN 435981-1-52-01 FHWA: N/A County: Duval
Contractor: Traffic Control Devices, Inc. Designer: Protean Design Group CEI: Hill International
FDOT: Patterson/Lahey
\$2.13 Million/200 days NTP: 3/18/20 Time Begins: 7/16/20 Project is 0% paid with 0% time utilized.
Work Items: N/A.
Projected completion: Winter 2021.
- 33. SR A1A HECKSCHER DRIVE (FORT GEORGE INLET) LANDSCAPING (MAINTENANCE)**
E2Z27/FIN 441283-1-52-01 FHWA: N/A
Contractor: Lafleur Nurseries Designer: CHW CEI: Consor: Roy/Mendez-Torres
\$377 Thousand/850 days NTP: 4/21/20 Time Began: 6/4/20 Project is 0% paid with 5% time utilized
Work Items: N/A
Projected Completion: Establishment period thru 11/8/22

- 34. SR 212 (BEACH BLVD) PEDESTRIAN CHANNELIZATION BARRIER**
E2Z38/FIN 439589-1-52-01 FHWA: N/A County: Duval
Contractor: CDM Contracting, Inc. Designer: Civil Services, Inc. CEI: Hill International FDOT: Patterson/Lahey
\$671K/60 days NTP: 3/20/20 Time Begins: 6/18/20
Project is 0% paid with 0% time utilized.
Work Items: N/A.
Projected completion: Summer 2020.
- 35. SR 111 (EDGEWOOD AVE) BRIDGE PAINTING (AT NORFOLK & CSX RAILWAY) BRIDGE NO. 720125**
E2Z39/FIN 431224-4-52-01 FHWA: N/A County: Duval.
Contractor: Southern Road & Bridge Designer: GRAEF-USA CEI: GPI FDOT: Butler/Cash
\$789K/440 days Awarded: 5/8/20 Time Begins: 1/19/2021
Project is 0% paid with 0% time utilized (No estimate for June cutoff)
Work Items: N/A
Projected completion: Spring 2021.
- 36. SR-5 (US-1) AT PRUDENTIAL AVE. BRIDGE PAINTING PROJECT**
E2Z50/FIN 428489-1-52-01 FHWA: N/A County: Duval
Contractor: Extreme Sandblasting and Painting Designer: N/A CEI: GPI FDOT: Kirts/Perry
\$1.64 Million/310 days Awarded: 4/3/20 Time Begins: N/A
Project is 0% paid with 0% time utilized.
Work Items: N/A.
Project completion: Summer 2021
- 37. SR 10 @ SAN PABLO BRIDGE, CATHODIC PROTECTION**
E2Z51/FIN 433841-1-52-01 FHWA: N/A County: Duval
Contractor: Seacoast Designer: TranSystems CEI: GPI FDOT: Kirts/Perry
\$2.66 Million/350 days Awarded: 5/8/20 Time Begins: N/A
Project is 0% paid with 0% time utilized.
Work Items: N/A.
Projected completion: Summer 2021.
- 38. SR 200 (A1A) ADD LANES/RECONSTRUCTION FROM I-95 TO W. OF STILL QUARTERS RD**
T2573/FIN 210711-2-52-01; 210711-2-56-01 FHWA: 4881 072 P Assumed/State Administered County: Nassau
Contractor: J.B. Coxwell Designer: CH2M Hill CEI: Eisman Russo FDOT: Tippett/Lent
\$41.18 Million/1444 days NTP: 12/15/16 Time Began: 1/17/17
Project is 85% paid with 86% time utilized.
Work Items: Limerock base Ramps A & D; stabilized subgrade west of I-95; sodding; ITS; concrete sidewalk/curb;
lighting conduit/ load center installation; pedestrian poles.
Projected completion: Fall 2020
- 39. SR 200 (A1A) ADD LANES/RECONSTRUCT FROM WEST OF RUBIN RD TO EAST OF CR 107/SCOTT RD**
T2579/FIN 210712-4-52-01 FHWA: 4881 064 P Assumed/State Administered County: Nassau
Contractor: Superior Construction Designer: Arcadis CEI: ETM FDOT: Tippett/Lent
\$62.68 Million/1687 days NTP: 12/30/15 Time Began: 1/14/16
Project is 87% paid with 95% time utilized.
Work Items: Pond excavation; roadway & drainage; curb; sidewalk/ driveways between David Hallman Rd. & Rubin
Davis Ln.; Lofton Creek Bridge construction (demo, pile driving & rebuild); median concrete separators Old
Nassauville Rd. to David Hallman Rd. and Rubin Davis Ln. to Lofton Creek Bridge
Projected completion: Fall 2020.

40. SR 8 (I-10)/SR 200 (US 301) INTERCHANGE OPERATIONAL IMPROVEMENTS

T2591/FIN 428865-1-52-01 FHWA: 0105 152 I PODI/State Administered County: Duval.

Contractor: Superior Construction Designer: Connelly/Wicker CEI: GPI FDOT: Gurganious/Lent.

\$75.24 Million/1900 days NTP: 12/30/15 Time Began: 1/14/16 Delayed Start: 2/29/16

Project is 82% paid with 83% time utilized.

Work Items: Minimal work during "Pause" period on Ramp D-1; Ramp D-1 Special Detour and traffic switch on I-10 WB onto the Ramp D-1.

Projected completion: Spring 2022.

The Department is redesigning the bridge structures for I-10 over the CSX Yard. Project is currently in the "Pause" period while the redesign of the bridge structures is occurring.

41. SR 201 NEW ROAD CONSTRUCTION FROM SOUTH OF BALDWIN BYPASS TO NORTH OF BALDWIN BYPASS

T2641/FIN 209537-4-52-01 FHWA: 3115 028 P Assumed/State Administered County: Duval

Contractor: Superior Construction Designer: PTG CEI: Keith Schnars/KCI: FDOT: Gurganious/Perry.

\$61.61 Million/1376 days NTP: 12/30/16 Time Began: 3/6/17

Project is 92% paid with 87% time utilized.

Work Items: Special detour; temp striping; embankment; MSE wall; stabilization; limerock base; drainage; bridge superstructure; bridge concrete decking; fencing; sod; lighting; signalization.

Projected completion: Fall 2020.

42. SR A1A (3RD ST) DRAINAGE IMPROVEMENTS FROM SEAGATE AVENUE TO BEACHBLVD

T2660/FIN 436077-1-52-01 FHWA: 491 3014 P Assumed/State Administered County: Duval

Contractor: De Moya Group Designer: Parsons Transportation Group CEI: RS&H FDOT: Lahey/Perry

\$25.81 Million/926 days NTP: 2/7/18 Time Began: 3/25/18

Project is 89% paid with 88% time utilized.

Work Items: Sheet pile wall construction; storm water channel excavation; bedding stone / rip rap channel lining; storm drain installation; construction of 15th Ave N Bridge, Seagate Ave Bridge, 5th St. Bridge, and Kings Rd Bridge.

Projected completion: Fall 2020

43. SR 15 (NEW KINGS ROAD) RESURFACING/SIDEWALK FROM EDGEWOOD AVENUE TO WAGNER ROAD

T2675/FIN 436114-1-52-01 FHWA: D217 085 B Assumed/State Administered County: Duval

Contractor: Duval Asphalt Designer: WBQ Design/Eng CEI: Gannett Fleming FDOT: Kirts/Perry

\$8.86 Million/531 days NTP: 6/29/18 Time Began: 9/27/18

Project is 100% paid with 100% time utilized.

Work Items: N/A. Offer of final payment to Contractor 4/8/20.

Final Accepted: 3/10/2020.

44. 9A (I-295) RESURFACING FROM TROUT RIVER BRIDGE TO EAST OF BISCAYNE BLVD OVERPASS

T2690/FIN 428807-1-52-01 FHWA: D217 068 B Assumed/State Administered

Contractor: Duval Asphalt Designer: Inwood CEI: Gannett Fleming FDOT: Salter/Cash

\$7.99 Million/649 days NTP: 05/03/2018 Time Began: 05/19/2018

Project is 95% paid with 100% time utilized.

Work Items: N/A. Offer of Final Payment sent 3/24/20.

Final Accepted: 2/24/2020

45. SR 9A (I-295) ARTERIAL TRAFFIC MANAGEMENT SR 13 (BUCKMAN BRIDGE) TO SR 15 (US 17)

T2692/FIN 439524-1-52-01; 438171-1-52-01 FHWA: D217 103 B Assumed/State Administered County: Duval

Contractor: Florida Safety Contractors Designer: CH2M Hill CEI: CDM Smith FDOT: Méndez-Torres/Perry

\$14.36 Million/581 days NTP: 7/20/18 Time Began: 7/7/19

Project is 32% paid with 59% time utilized.

Work Items: Bridge conduit; bridge demo; sign structures

Projected completion: Winter 2021.

46. DISTRICT WIDE PUSH BUTTON SAFETY CONTRACT (IN-HOUSE)

T2698-R1/FIN 440522-1-52-01 FHWA: D217 107 B Assumed/State Administered County: Districtwide
Contractor: Florida Safety Contractors Designer: Metric Engineering, Pond & Company CEI: IH FDOT: Brown/Cash
\$3.00 Million/730 days NTP: 8/09/18 Time Began: 8/25/18 Project is 34% paid with 87% time utilized.
Work Items: TWO #1 (I-10 WB ramp to I-295 SB): NTP issued 11/19/18; milling/resurfacing; FC-5 and Permanent
Pavement Markings complete. TWO #2 (I-95 NB ramp to 8th St.): NTP issued 11/26/18; Partial Accepted: 02/04/19.
TWO #3 (Hart Bridge Attenuator): NTP issued 4/9/19; Time starts 4/29/2019. Accepted: 7/10/19. TWO #4 (US 17 at
I-295 Ramp and I-295 at SR 116 Ramp) Milling/Resurfacing, applying High Friction Surface Treatment. TWO #5 (I-
95 at US 1 Ramp and I-95 at SR 115 Ramp) Milling/Resurfacing, applying High Friction Surface Treatment. TWO
#6 (I-295 at I-10 Ramps) Milling/Resurfacing, applying High Friction Surface Treatment, Dynamic Speed Feedback
Signs. TWO #7 Intersection Warning Beacon (US 17). TWO #8 Signal Head Backplates (A1A). TWO #9 Intersection
Warning Beacon (SR 104)
Project Completion: Summer 2020 (1st Renewal Executed).

47. HOWELL DR BRIDGE REPLACEMENT OVER THE RIBAUT RIVER BR. NO. 724147

T2700/FIN 415250-1-52-01 FHWA: D21 7023 B Assumed/State Administered County: Duval
Contractor: Superior Construction Designer: Infrastructure Engineers CEI: GAI FDOT: Patterson/Lahey
\$12.02 Million/664 days NTP: 7/12/18 Time Began: 9/10/18
Project is 90% paid with 97% time utilized. LD rate @ \$4,866/day
Work Items: Drainage; pond construction; existing bridge demo
Projected completion: Spring 2020

48. SR 9 (I-95) INTERCHANGE IMPROVEMENTS AT SR 102 (AIRPORT ROAD) AND ALONG SR 102 FROM DUVAL RD TO MAX LEGGETT PKWY

T2701/FIN 209365-2-52-01 FHWA: D21 7064 B Assumed/State Administered County: Duval
Contractor: Watson Civil Construction Designer: Arcadis CEI: GAI FDOT: Patterson/Lahey
\$11.29 Million/691 days NTP: 6/28/18 Time Began: 7/30/18
Project is 99% paid with 99% time utilized. LD rate @ \$4,866/day
Work Items: Lighting; pedestrian signals; thermoplastic, punch-list.
Projected completion: Spring 2020.

49. SR 109 (UNIVERSITY BLVD.) INTERSECTION IMPROVEMENT (BARTRAM DRIVE EAST TO CESERY BLVD.)

T2705/FIN 432648-1-52-01 FHWA: D217 071 B Assumed/State Administered County: Duval
Contractor: Florida Safety Contractors Designer: Wantman Group, Inc. CEI: Hill International FDOT: Tippet/Lent
\$3.51 Million/468 days NTP: 8/28/18 Time Began: 1/7/19
Project is 73% paid with 105% time utilized. 57 days of LDs @ \$2,712/day = \$154,584.
Work Items: Pavement markings.
Projected completion: Summer 2020.

50. SR 116 (WONDERWOOD) DRAINAGE IMPROVEMENTS FROM WOMPI DRIVE TO GATELY ROAD

T2706/FIN 428796-1-52-01 FHWA: 904 1110 C Assumed/State Administered County: Duval
Contractor: J.B. Coxwell Designer GAI CEI: Parsons Transportation Group FDOT: Lansdale/Lent.
\$7.97 Million/499 days NTP: 4/17/18 Time Began: 7/16/18
Project is 103% paid with 98% time utilized.
Work Items: N/A. Pending FHWA review of work classifications.
Final Accepted: 11/15/2019

51. SR 212 (BEACH BLVD.) SIGNALIZATION FROM PARENTAL HOME RD TO CORTEZ RD

T2712/FIN 432404-1-52-01 FHWA: D218 008 B Assumed/State Administered County: Duval
Contractor: Florida Safety Contractors Designer: Peters & Yaffee CEI: Hill International FDOT: Tippet/Lent
\$3.77 Million/380 days NTP: 10/25/18 Time Began: 2/22/19
Project is 74% paid with 111% time utilized. 99 days of LDs @ \$2,712/day = -\$268,488.
Work Items: Signalization; roadway lighting; conduit; wiring.
Projected completion: Summer 2020.

- 52. SR 105 RESURFACING FROM 200' WEST OF BUSCH DRIVE TO FUEL FARM**
T2722/FIN 437615-1-52-01 FHWA: D218 046 B Assumed/State Administered County: Duval
 Contractor: Preferred Materials Designer: Panhandle Engineering CEI: IH FDOT: Patterson/Lahey
 \$3.13 Million/ 204 days NTP: 5/1/19 Time Began: 5/17/19
 Project is 102% paid with 86% time utilized.
 Work Items: N/A
Final Accepted: 11/8/2019.
- 53. CR 115 (CHAFEE RD) ADD TURN LANE @ SR 228 (NORMANDY BLVD)**
T2726/FIN 435837-1-52-01; 435837-1-56-01 FHWA: D218 026 B Assumed/State Administered County: Duval
 Contractor: R.B. Baker Construction Designer: Johnson, Mirmiran & Thompson CEI: IH
 FDOT: Méndez-Torres/Tippett
 \$2.12 Million/275 days NTP: 12/6/18 Time Began: 4/5/19
 Project is 98% paid with 103% time utilized. 9 days LD's @ \$1,665.00/day = \$14,985.00
 Work Items: N/A; Request for refund in dispute letter received 5/8/20
Final Accepted: 1/13/2020.
- 54. SR 15(US 1 / NEW KINGS RD) RESURFACING FROM N OF SR 104 TO THE NASSAU C. LINE**
T2728/FIN 437321-1-52-01 FHWA: D218 035 B Assumed/State Administered County: Duval.
 Contractor: Hubbard Construction Designer: Palmetnet CEI: Keville FDOT: Lent
 \$5.31 Million/337 days NTP: 4/4/19 Time Began: 5/18/19.
 Project is 99% paid with 87% time utilized.
 Work Items: Offer of Final Payment sent 3/31/20
Final Accepted: 3/05/2020
- 55. SR 10 (ATLANTIC BLVD.) SIGNAL IMPROVEMENTS AT ATLANTIC BLVD. AND QUEEN'S HARBOR**
T2735/FIN 441195-1-52-01 FHWA: D218 098 B Assumed/State Administered County: Duval.
 Contractor: Power Core Designer: Metric Engineering CEI: IH FDOT: Howell/Cash.
 \$421K/100 days NTP: 5/28/19 Time Began: 01/06/20.
 Project is 92% paid with 120% time utilized. 29 days LD's @ \$1,241/day = \$35,989.
 Work Items: punch list.
 Projected completion: Spring 2020.
- 56. SR 115 (ARLINGTON EXPRESSWAY) ARLINGTON RD to ARLINGTON AVE AND CESERY BLVD AND ARLINGTON RD BRIDGE AND SIDEWALK**
T2737/FIN 434333-1-52-01 and 441062-1-52-01 FHWA: D218 023 B Assumed/State Administered County: Duval
 Contractor: J.B. Coxwell Co. Designer: Eisman Russo and CSI CEI: IH FDOT: Lansdale/Lent
 \$2.98 Million/365 days NTP: 6/20/19 Time Began: 8/26/19 Project is 106% paid with 81% time utilized.
 Work Items: Punchlist items
 Projected completion: Summer 2020
- 57. SR-15 (US-17) MILL AND RESURFACE FROM BLACK CREEK TO WATER OAK LN (BDI)**
T2738/FIN 439346-1-52-01 FHWA: D218 054 B Assumed/State Administered County: Clay
 Contractor: Hubbard Construction Designer: IH CEI: Adaptive Consulting FDOT: Lahey/Lent
 \$3.40 Million/193 days NTP: 6/26/19 Time Began: 7/12/19
 Project is 99% paid with 78% time utilized.
 Work Items: N/A
Final Acceptance: 1/6/2020
- 58. JACKSONVILLE NATIONAL CEMETERY ACCESS ROAD**
T2743/FIN 428455-1-52-01 FHWA: N/A County: Duval
 Contractor: Anderson Columbia Designer: ETM CEI: Parsons FDOT: Salter/Cash
 \$12.23 Million/766 days NTP: 6/21/2019 Time Began: 6/24/2019 Project is 61% paid with 47% time utilized.
 Work Items: Curb; guardrail; turf; drainage structures; fence and pipe.
 Projected completion: Fall 2021.

59. SR 202 (JTB)/SAN PABLO ROAD INTERCHANGE IMPROVEMENTS

T2749/FIN 439467-1-52-01 FHWA: D219 068 B Assumed/State Administered County: Duval
Contractor: Watson Civil Designer: Burgess & Niple CEI: CEG FDOT: Kirts/Perry
\$11.95 Million/617 days NTP: 12/2/19 Time Began: 1/6/20 Project is 29% paid with 26% time utilized.
Work Items: Drainage; embankment; water and sewer pipe installation.
Projected completion: Summer 2021.

60. SR 9 I-95 MILLING & RESURFACING FROM MONCRIEF CREEK TO SR 111 (EDGEWOOD AVE)

T2753/FIN 439800-1-52-01 FHWA: D219080B / State Administered County: Duval.
Contractor: Duval Asphalt Inc. Designer: Eisman & Russo CEI: KCI FDOT: Salter/Cash.
\$3.47 Million/304 days NTP: 02/12/20 Time Began: 04/12/20
Project is 24% paid with 21% time utilized.
Work Items: Conduit for lighting & signalization; light pole bases; milling/resurfacing.
Projected completion: Winter 2021

61. SR-113 (SOUTHSIDE CONNECTOR) TO I-295 SB RESURFACING

T2757/FIN 437611-1-52-01 FHWA: D219-055-B Assumed/State Administered County: Duval
Contractor: Duval Asphalt Designer: Fred Wilson & Assoc. CEI: Keville FDOT: Méndez-Torres/Perry
\$8.70 Million/400 days NTP: TBD Time Begins: TBD
Project is 0% paid with 0% time utilized.
Work Items: N/A
Projected completion: Winter 2021.

(12 of the above projects are Maintenance and \$\$ not included in total.)

TOTAL CONTRACT(S) AMOUNT for JACKSONVILLE CONSTRUCTION:	\$ 875,240,320.77
TOTAL AMOUNT PAID THIS MONTH for JACKSONVILLE CONSTRUCTION:	\$ 15,634,631.14

Lake City Construction:

62. SR 8 (I-10) ADV TRAVELER INFORMATION SYSTEM FROM EAST OF I-295 IN DUVAL COUNTY TO US 90 EAST IN LEON COUNTY

E2V69/FIN 213272-7-52-01 FHWA: N/A County: Statewide
Contractor: SICE Designer: Atkins CEI: HNTB FDOT: Whichard
\$ 16.6 Million/914 days NTP: 12/12/17 Time Began: 12/13/17
Project is 100% paid with 97% time utilized.
Work Items: MOT; selective clearing & grubbing; finished installing ITS devices (CCTV, MVDS, DMS, Cabinet Equipment); ITSFM information gathering and DMS - 30 day testing.
Projected completion: Summer 2020.

63. SR 8 (I-10); SR 93 (I-75); SR 9 (I-95) TRUCK PARKING AVAILABILITY SYSTEM (TPAS) IN MADISON, BAKER, ALACHUA, COLUMBIA, HAMILTON, ST. JOHNS, DUVAL AND NASSAU COUNTIES (DESIGN BUILD)

E2X05/FIN 440302-1-52-01 FHWA: D217 058 B PODI/State Administered County: Statewide
Contractor: Florida Safety Contractors Designer: STV Inc. CEI: Jacobs FDOT: Lovelace
\$3.79 Million/651 days NTP: 4/4/18 Time Began: 4/6/18
Project is 95% paid with 123% time utilized.
Work Items: Installing Fiber Optic Cable, Vehicle Detectors, ITS Cabinets.
Projected completion: Summer 2020.

64. PUSH BUTTON CONTRACT FOR TRAFFIC OPS PROJECTS FOR TURN LANES/SIGNALS

E2Y07-R0/FIN 409311-4-52-03 FHWA: N/A County: Districtwide
Contractor: Florida Safety Contractors Designer: IH CEI: IH FDOT: Whichard
\$ 1.00 Million/434 days NTP: 10/16/18 Time Began: 01/01/2019
Project is 52% paid with 122% time utilized
Work Items: 443579-1-52-01(TWO 3) \$216.5K Duval SR 101 Mayport: Signage, Pavement Markings; 445423-1-52-01(TWO 8) \$154K Baker SR121 at I-10 WB Exit Ramp: Pending Work Install Signalized Intersection
Projected completion: Spring 2020.